



6/1/11

Building 24

Building 28

Apt #	49	51	57	59	61	63
NOTES	START DATE MAY 16a					

Apt #	10	12	14	16	20	35
NOTES	Proposed Start Date MAY 23rd					

Apt #						
NOTES						

Total # of Days	15		15	15		15
UTILITY SHUT-OFF	may 16 may 17		may 16 may 17	may 16 may 17		may 16 may 17
PRE DEMO	may 16 may 17		may 16 may 17	may 16 may 17		may 16 may 17
ABATEMENT	may 16 may 17		may 16 may 17	may 16 may 17		may 16 may 17
DEMOLITION	may 16 may 17		may 16 may 17	may 16 may 17		may 16 may 17
FRAME	may 16 may 17		may 16 may 17	may 16 may 17		may 16 may 17
ROOF						
MECH ROOM SHEET ROCK						
ROUGH PLUMBING	may 16 may 17		may 16 may 17	may 16 may 17		may 16 may 17
ROUGH ELECTRIC						
INSULATION						
SHEET ROCK						
PAINT 1 COAT						
CABINETS						
TILE						
FINISH ELECTRIC						
HARDWOOD PATCH						
TRIM INTERIOR						
APPLIANCES						
VCT						
HARDWOOD						
FINISH PAINT						
BATH ACCESSORIES						
BLINDS						
PUNCHLIST						

Total # of Days	13	13	13	13	13	13
UTILITY SHUT-OFF	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19
PRE DEMO	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19
ABATEMENT	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19
DEMOLITION	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19
FRAME	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19	may 18 may 19
ROOF						
MECH ROOM SHEET ROCK						
ROUGH PLUMBING						
ROUGH ELECTRIC						
INSULATION						
SHEET ROCK						
PAINT 1 COAT						
CABINETS						
TILE						
FINISH ELECTRIC						
HARDWOOD PATCH						
TRIM INTERIOR						
APPLIANCES						
VCT						
HARDWOOD						
FINISH PAINT						
BATH ACCESSORIES						
BLINDS						
PUNCHLIST						

Total # of Days						
UTILITY SHUT-OFF						
PRE DEMO						
ABATEMENT						
DEMOLITION						
FRAME						
ROOF						
MECH ROOM SHEET ROCK						
ROUGH PLUMBING						
ROUGH ELECTRIC						
INSULATION						
SHEET ROCK						
PAINT 1 COAT						
CABINETS						
TILE						
FINISH ELECTRIC						
HARDWOOD PATCH						
TRIM INTERIOR						
APPLIANCES						
VCT						
HARDWOOD						
FINISH PAINT						
BATH ACCESSORIES						
BLINDS						
PUNCHLIST						

06/07/2011

Apt #	
Notes	
Total # of Days	
UTILITY SHUT-OFF	
PRE DEMO	
ABATEMENT	
DEMOLITION	
FRAME	
ROOF	
MECH ROOM SHEET ROCK	
ROUGH PLUMBING	
ROUGH ELECTRIC	
INSULATION	
SHEET ROCK	
PAINT 1 COAT	
CABINETS	
TILE	
FINISH ELECTRIC	
HARDWOOD PATCH	
TRIM INTERIOR	
APPLIANCES	
VCT	
HARDWOOD	
FINISH PAINT	
BATH ACCESSORIES	
BLINDS	
PUNCHLIST	

BLDG. 19 2/10/09 NOBELS ↓

BLDG. 21 START DATE MARCH 8

BLDG. 23 START DATE APRIL 8

BLDG. 22

Appt #	58	60	62	64	66	68	Appt #	398	396	394	392	390	388	Appt #	31	33	37	39	41	43	Appt #	5	7	9	11	13	15
Notes	SF Planting, Dem = C.O. DDAD						Notes							Notes							Notes						
Take # of Days	11	11A	11P	11P	11P	11P	Take # of Days	35	28	25	25	25	25	Take # of Days	46	46	46	46	46	46	Take # of Days	20	26	40		25	20
UTILITY SHUT-OFF	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
FIRE DEMO	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
ABATEMENT	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
DEMOLITION	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
FRAME	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
ROOF	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
REAR ROOF SHEET ROCK	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
ROUGH PLUMBING	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
ROUGH ELECTRIC	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
INSULATION	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
SHEET ROCK	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
PAINT / COAT	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
CABINETS	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
TILE	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
FRESH ELECTRIC	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
HARDWOOD PATCH	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
TRIM INTERIOR	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
VCT	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
HARDWOOD	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
FRESH PAINT	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
BATH ACCESSORIES	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
BLINDS	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7
PUNCHLIST	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7	Feb 1	Feb 2	Feb 3	Feb 4	Feb 5	Feb 6	Feb 7

06/07/2011

6/11/11 Bld 23 - Street Oct 5		Bld 24 - Street Oct 5		Bld 25 - Street Jan 27		Bld 27 - Street Jan 27		Bldg 23 Bldg 24 Bldg 27		Bldg 25				
Apt#	41		51	51	57	Apt#	104	87	101	Unit#s	31 33 39 43	49 57 59 63	102 105 107 109	30 36 78 96
Notes				Empty	Move	Clean	Around	Sunny			Occupied	Occupied	Occupied	Occupied
Total Sq Ft	157		157	157		244	244	244						
UTILITY SHUT-OFF	/	/	/	/	/	/	/	/	/	/	/	/	/	/
FIRE DEMO	✓ Oct 5	/	Oct 5	Oct 5	/	✓ Oct 24	Oct 24	Oct 24	/	/	/	/	/	/
ABATEMENT	✓ Oct 18	/	Oct 11	Oct 11	/	✓ Oct 30	Oct 30	Oct 30	/	/	/	/	/	/
DEMOLITION	✓ Oct 19	/	Oct 12	Oct 12	/	✓ Oct 11	Oct 11	Oct 11	/	/	/	/	/	/
FRAME	✓ Oct 21	/	Oct 23	Oct 23	/	✓ Oct 22	Oct 22	Oct 22	/	/	/	/	/	/
ROOF	N/A	/	N/A	N/A	/	N/A	N/A	N/A	/	/	/	/	/	/
MECH ROOM SHEET ROCK	/	/	/	/	/	/	/	/	/	/	/	/	/	/
ROUGH PLUMBING	✓ Nov 11	/	Nov 22	Nov 22	/	Nov 10	Nov 10	Nov 10	/	/	/	/	/	/
ROUGH ELECTRIC	✓ Oct 20	/	Oct 20	Oct 20	/	✓ Oct 21	Oct 21	Oct 21	/	/	/	/	/	/
INSULATION	✓ Oct 21	/	Oct 23	Oct 23	/	✓ Oct 22	Oct 22	Oct 22	/	/	/	/	/	/
SHEET ROCK	/	/	/	/	/	/	/	/	/	/	/	/	/	/
PAINT 1 COAT	/	/	/	/	/	/	/	/	/	/	/	/	/	/
CABINETS	/	/	/	/	/	/	/	/	/	/	/	/	/	/
TILE	/	/	/	/	/	/	/	/	/	/	/	/	/	/
FINISH ELECTRIC	/	/	/	/	/	/	/	/	/	/	/	/	/	/
HARDWOOD PATCH	/	/	/	/	/	/	/	/	/	/	/	/	/	/
TRIM INTERIOR	/	/	/	/	/	/	/	/	/	/	/	/	/	/
APPLIANCES	/	/	/	/	/	/	/	/	/	/	/	/	/	/
VCT	/	/	/	/	/	/	/	/	/	/	/	/	/	/
HARDWOOD	/	/	/	/	/	/	/	/	/	/	/	/	/	/
FINISH PAINT	/	/	/	/	/	/	/	/	/	/	/	/	/	/
BATH ACCESSORIES	/	/	/	/	/	/	/	/	/	/	/	/	/	/
BLINDS	/	/	/	/	/	/	/	/	/	/	/	/	/	/
PUNCHLIST	/	/	/	/	/	/	/	/	/	/	/	/	/	/

06/07/2011

6/1/11 DONE Building 3 - START Dec 16							Building 2 START Dec 23						Building 1 - START 1/11/11							
Apt#	7	11	13	15	19	21	Apt#	45	47	49	53	55	59	Apt#	27	29	31	33	35	37
Notes	• OPEN Frozen under slab - water lines						Notes	Change order - electrical service - under ground						Notes	5TH DECIDED ON THURS 1-7-11					
Total # of Dats	120	120	120	120	120	120	Total # of Days	119	119	119	119	119	119	Total # of Dats	122	122	122	122	122	122
UTILITY SHUT-OFF	✓ Dec 13	✓ Dec 15	✓ Dec 15	✓ Dec 15	✓ Dec 15	✓ Dec 15	UTILITY SHUT-OFF	✓ Dec 21	✓ Dec 21	✓ Dec 21	✓ Dec 21	✓ Dec 21	✓ Dec 21	UTILITY SHUT-OFF	✓ Jan 10	✓ Jan 11	✓ Jan 11	✓ Jan 11	✓ Jan 11	✓ Jan 11
PRE DEMO	✓ Dec 14	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	PRE DEMO	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	PRE DEMO	✓ Jan 10	✓ Jan 11	✓ Jan 11	✓ Jan 11	✓ Jan 11	✓ Jan 11
ABATEMENT	✓ Dec 17	✓ Dec 17	✓ Dec 17	✓ Dec 17	✓ Dec 17	✓ Dec 17	ABATEMENT	✓ Dec 24	✓ Dec 24	✓ Dec 24	✓ Dec 24	✓ Dec 24	✓ Dec 24	ABATEMENT	✓ Jan 12	✓ Jan 12	✓ Jan 12	✓ Jan 12	✓ Jan 12	✓ Jan 12
DEMOLITION	✓ Dec 18	✓ Dec 18	✓ Dec 18	✓ Dec 18	✓ Dec 18	✓ Dec 18	DEMOLITION	✓ Dec 25	✓ Dec 25	✓ Dec 25	✓ Dec 25	✓ Dec 25	✓ Dec 25	DEMOLITION	✓ Jan 13	✓ Jan 13	✓ Jan 13	✓ Jan 13	✓ Jan 13	✓ Jan 13
FRAME	✓ Dec 19	✓ Dec 19	✓ Dec 19	✓ Dec 19	✓ Dec 19	✓ Dec 19	FRAME	✓ Dec 26	✓ Dec 26	✓ Dec 26	✓ Dec 26	✓ Dec 26	✓ Dec 26	FRAME	✓ Jan 14	✓ Jan 14	✓ Jan 14	✓ Jan 14	✓ Jan 14	✓ Jan 14
ROOF	✓ Dec 20	✓ Dec 20	✓ Dec 20	✓ Dec 20	✓ Dec 20	✓ Dec 20	ROOF	✓ Dec 27	✓ Dec 27	✓ Dec 27	✓ Dec 27	✓ Dec 27	✓ Dec 27	ROOF	✓ Jan 15	✓ Jan 15	✓ Jan 15	✓ Jan 15	✓ Jan 15	✓ Jan 15
MECH ROOM SHEET ROCK	✓ Dec 21	✓ Dec 21	✓ Dec 21	✓ Dec 21	✓ Dec 21	✓ Dec 21	MECH ROOM SHEET ROCK	✓ Dec 28	✓ Dec 28	✓ Dec 28	✓ Dec 28	✓ Dec 28	✓ Dec 28	MECH ROOM SHEET ROCK	✓ Jan 16	✓ Jan 16	✓ Jan 16	✓ Jan 16	✓ Jan 16	✓ Jan 16
ROUGH PLUMBING	✓ Dec 22	✓ Dec 22	✓ Dec 22	✓ Dec 22	✓ Dec 22	✓ Dec 22	ROUGH PLUMBING	✓ Dec 29	✓ Dec 29	✓ Dec 29	✓ Dec 29	✓ Dec 29	✓ Dec 29	ROUGH PLUMBING	✓ Jan 17	✓ Jan 17	✓ Jan 17	✓ Jan 17	✓ Jan 17	✓ Jan 17
ROUGH ELECTRIC	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	ROUGH ELECTRIC	✓ Dec 30	✓ Dec 30	✓ Dec 30	✓ Dec 30	✓ Dec 30	✓ Dec 30	ROUGH ELECTRIC	✓ Jan 18	✓ Jan 18	✓ Jan 18	✓ Jan 18	✓ Jan 18	✓ Jan 18
INSULATION	✓ Dec 24	✓ Dec 24	✓ Dec 24	✓ Dec 24	✓ Dec 24	✓ Dec 24	INSULATION	✓ Dec 31	✓ Dec 31	✓ Dec 31	✓ Dec 31	✓ Dec 31	✓ Dec 31	INSULATION	✓ Jan 19	✓ Jan 19	✓ Jan 19	✓ Jan 19	✓ Jan 19	✓ Jan 19
SHEET ROCK	✓ Dec 25	✓ Dec 25	✓ Dec 25	✓ Dec 25	✓ Dec 25	✓ Dec 25	SHEET ROCK	✓ Jan 1	✓ Jan 1	✓ Jan 1	✓ Jan 1	✓ Jan 1	✓ Jan 1	SHEET ROCK	✓ Jan 20	✓ Jan 20	✓ Jan 20	✓ Jan 20	✓ Jan 20	✓ Jan 20
PAIN 1 COAT	✓ Dec 26	✓ Dec 26	✓ Dec 26	✓ Dec 26	✓ Dec 26	✓ Dec 26	PAIN 1 COAT	✓ Jan 2	✓ Jan 2	✓ Jan 2	✓ Jan 2	✓ Jan 2	✓ Jan 2	PAIN 1 COAT	✓ Jan 21	✓ Jan 21	✓ Jan 21	✓ Jan 21	✓ Jan 21	✓ Jan 21
CABINETS	✓ Dec 27	✓ Dec 27	✓ Dec 27	✓ Dec 27	✓ Dec 27	✓ Dec 27	CABINETS	✓ Jan 3	✓ Jan 3	✓ Jan 3	✓ Jan 3	✓ Jan 3	✓ Jan 3	CABINETS	✓ Jan 22	✓ Jan 22	✓ Jan 22	✓ Jan 22	✓ Jan 22	✓ Jan 22
TILE	✓ Dec 28	✓ Dec 28	✓ Dec 28	✓ Dec 28	✓ Dec 28	✓ Dec 28	TILE	✓ Jan 4	✓ Jan 4	✓ Jan 4	✓ Jan 4	✓ Jan 4	✓ Jan 4	TILE	✓ Jan 23	✓ Jan 23	✓ Jan 23	✓ Jan 23	✓ Jan 23	✓ Jan 23
FINISH ELECTRIC	✓ Dec 29	✓ Dec 29	✓ Dec 29	✓ Dec 29	✓ Dec 29	✓ Dec 29	FINISH ELECTRIC	✓ Jan 5	✓ Jan 5	✓ Jan 5	✓ Jan 5	✓ Jan 5	✓ Jan 5	FINISH ELECTRIC	✓ Jan 24	✓ Jan 24	✓ Jan 24	✓ Jan 24	✓ Jan 24	✓ Jan 24
HARDWOOD PATCH	✓ Dec 30	✓ Dec 30	✓ Dec 30	✓ Dec 30	✓ Dec 30	✓ Dec 30	HARDWOOD PATCH	✓ Jan 6	✓ Jan 6	✓ Jan 6	✓ Jan 6	✓ Jan 6	✓ Jan 6	HARDWOOD PATCH	✓ Jan 25	✓ Jan 25	✓ Jan 25	✓ Jan 25	✓ Jan 25	✓ Jan 25
TRIM INTERIOR	✓ Dec 31	✓ Dec 31	✓ Dec 31	✓ Dec 31	✓ Dec 31	✓ Dec 31	TRIM INTERIOR	✓ Jan 7	✓ Jan 7	✓ Jan 7	✓ Jan 7	✓ Jan 7	✓ Jan 7	TRIM INTERIOR	✓ Jan 26	✓ Jan 26	✓ Jan 26	✓ Jan 26	✓ Jan 26	✓ Jan 26
APPLIANCES	✓ Jan 1	✓ Jan 1	✓ Jan 1	✓ Jan 1	✓ Jan 1	✓ Jan 1	APPLIANCES	✓ Jan 8	✓ Jan 8	✓ Jan 8	✓ Jan 8	✓ Jan 8	✓ Jan 8	APPLIANCES	✓ Jan 27	✓ Jan 27	✓ Jan 27	✓ Jan 27	✓ Jan 27	✓ Jan 27
VCT	✓ Jan 2	✓ Jan 2	✓ Jan 2	✓ Jan 2	✓ Jan 2	✓ Jan 2	VCT	✓ Jan 9	✓ Jan 9	✓ Jan 9	✓ Jan 9	✓ Jan 9	✓ Jan 9	VCT	✓ Jan 28	✓ Jan 28	✓ Jan 28	✓ Jan 28	✓ Jan 28	✓ Jan 28
HARDWOOD	✓ Jan 3	✓ Jan 3	✓ Jan 3	✓ Jan 3	✓ Jan 3	✓ Jan 3	HARDWOOD	✓ Jan 10	✓ Jan 10	✓ Jan 10	✓ Jan 10	✓ Jan 10	✓ Jan 10	HARDWOOD	✓ Jan 29	✓ Jan 29	✓ Jan 29	✓ Jan 29	✓ Jan 29	✓ Jan 29
FINISH PAINT	✓ Jan 4	✓ Jan 4	✓ Jan 4	✓ Jan 4	✓ Jan 4	✓ Jan 4	FINISH PAINT	✓ Jan 11	✓ Jan 11	✓ Jan 11	✓ Jan 11	✓ Jan 11	✓ Jan 11	FINISH PAINT	✓ Jan 30	✓ Jan 30	✓ Jan 30	✓ Jan 30	✓ Jan 30	✓ Jan 30
BATH ACCESSORIES	✓ Jan 5	✓ Jan 5	✓ Jan 5	✓ Jan 5	✓ Jan 5	✓ Jan 5	BATH ACCESSORIES	✓ Jan 12	✓ Jan 12	✓ Jan 12	✓ Jan 12	✓ Jan 12	✓ Jan 12	BATH ACCESSORIES	✓ Jan 31	✓ Jan 31	✓ Jan 31	✓ Jan 31	✓ Jan 31	✓ Jan 31
BLINDS	✓ Jan 6	✓ Jan 6	✓ Jan 6	✓ Jan 6	✓ Jan 6	✓ Jan 6	BLINDS	✓ Jan 13	✓ Jan 13	✓ Jan 13	✓ Jan 13	✓ Jan 13	✓ Jan 13	BLINDS	✓ Feb 1	✓ Feb 1	✓ Feb 1	✓ Feb 1	✓ Feb 1	✓ Feb 1
PUNCHLIST	✓ Jan 7	✓ Jan 7	✓ Jan 7	✓ Jan 7	✓ Jan 7	✓ Jan 7	PUNCHLIST	✓ Jan 14	✓ Jan 14	✓ Jan 14	✓ Jan 14	✓ Jan 14	✓ Jan 14	PUNCHLIST	✓ Feb 2	✓ Feb 2	✓ Feb 2	✓ Feb 2	✓ Feb 2	✓ Feb 2

06/07/2011