



6/1/11 Building 24							Building 28							BUILDING 26							
APR #	49	51	57	59	61	63	APR #	10	12	14	16	20	35	APR #	106	108	110	112	114	116	
NOTES	- DAYWALK SLO FLOW -						NOTES	Phase 2 Start Date (MAY 25/11)							NOTES	LATE RAUGH FRAME START!!!					
TOTAL # OF DAYS	15		15	15		15	TOTAL # OF DAYS	13	13	13	13	13	13	TOTAL # OF DAYS	CHANGED FRAMEMENT LAST TIME						
UTILITY SHUT-OFF	May 16		May 19	May 19		May 16	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
PRE DEMO	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
ABATEMENT	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
DEMOLITION	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
FRAME	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
ROOF	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
MECH ROOM SHEET ROCK	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
ROUGH PLUMBING	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
ROUGH ELECTRIC	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
INSULATION	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
SHEET ROCK	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
PAINT 1 COAT	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
CABINETS	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
TILE	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
FINISH ELECTRIC	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
HARDWOOD PATCH	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
TRIM INTERIOR	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
APPLIANCES	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
VCT	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
HARDWOOD	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
FINISH PAINT	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
BATH ACCESSORIES	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
BLINDS	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	
PURCHLIST	May 17		May 20	May 20		May 17	May 18	May 23	May 23	May 23	May 23	May 23	May 23	May 18	24/1	24/1	24/1	24/1	24/1	24/1	

08/16/2011

BLDG. 15							Bid 25 - Street Sept 27			Bid 27 - Street Sept 27			BLDG. 16						
Apt#	104	106	108	110	112	114	Apt#	104	87	101		Apt#	92	94	96	98	100	102	
Notes	Crawlspace						Notes	CLEAN AROUND #5 SINK				Notes	LAST TENANT OUT ON 7/6/11						
Utility Shut-off							Utility Shut-off		X	X	X								
Pre Demo							Pre Demo												
Abatement							Abatement												
Demolition							Demolition												
Frame							Frame												
Roof							Roof	N/A	N/A	N/A									
Mech Room Sheet Rock							Mech Room Sheet Rock												
Rough Plumbing							Rough Plumbing												
Rough Electric							Rough Electric												
Insulation							Insulation												
Sheet Rock							Sheet Rock												
Paint 1 Coat							Paint 1 Coat												
Cabinets							Cabinets												
Tile							Tile												
Finish Electric							Finish Electric												
Hardwood Patch							Hardwood Patch												
Trim Interior							Trim Interior												
Appliances							Appliances												
VCT							VCT												
Hardwood							Hardwood												
Finish Paint							Finish Paint												
Bath Accessories							Bath Accessories												
Blinds							Blinds												
Punchlist							Punchlist												

08/16/2011

BLDG 19 <i>190901</i> <i>NOV 01</i>						BLDG 21 <i>START DATE MARCH 8</i>				BLDG 23 <i>START DATE APRIL 9</i>				BLDG 22													
Ap#	58	60	62	64	66	68	Ap#	398	396	394	392	390	388	Ap#	31	33	37	39	41	43	Ap#	5	7	9	11	13	15
Notes	<i>SP Working, Dns F CO. TO DO</i>						Notes	<i>New Electrical with Low Fire</i>					Notes						Notes								
Ap# of Day	<i>11</i>	<i>11A</i>	<i>11P</i>	<i>11M</i>			Ap# of Day	<i>75</i>	<i>75</i>	<i>75</i>	<i>75</i>	<i>75</i>	<i>75</i>	Ap# of Day	<i>84</i>	<i>84</i>	<i>84</i>	<i>84</i>		<i>84</i>	Ap# of Day	<i>86</i>	<i>86</i>	<i>86</i>		<i>86</i>	<i>86</i>
UTILITY SHUT-OFF	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
FIRE DRILL	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
ADVERTISING	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
DEMOLITION	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
FRAME	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
ROOF	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
HIGH ROOM SHEET ROCK	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
ROOF PLUMBING	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
ROUGH ELECTRIC	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
INSULATION	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
SHEET ROCK	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
PAINT (COAT)	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
CABINETS	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
TILE	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
FRESH ELECTRIC	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
HARDWOOD PATCH	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
TRIM INTERIOR	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
<i>Highways</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>Highways</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
VCT	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
HARDWOOD	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
FRESH PAINT	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
BATH ACCESSORIES	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
BLINDS	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		
PUNCHLIST	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>			<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>	<i>✓</i>		

08/16/2011

6/1/11 DONE Building 3 - Start Dec 16							Building 2 Start Dec 23						Building 25							
Ap#	7	11	13	15	19	21	Ap#	45	47	49	53	55	59	Ap#	50	76	78	98	100	104
Notes	0-026 Frozen under slab - water lines						Notes	Change order - electrical service - under ground						Notes	LATE START AUG. 9-					
Total # of Days	120	120	120	120	120	120	Total # of Days	119	119	119	119	119	119	Total # of Days						
UTILITY SHUT-OFF	✓ Dec 13	✓ Dec 14	✓ Dec 15	✓ Dec 15	✓ Dec 15	✓ Dec 15	UTILITY SHUT-OFF	✓ Dec 21	✓ Dec 21	✓ Dec 21	✓ Dec 21	✓ Dec 21	✓ Dec 21	UTILITY SHUT-OFF	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
FIRE DEMO	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	FIRE DEMO	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	FIRE DEMO	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
ABATEMENT	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	ABATEMENT	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	ABATEMENT	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
DEMOLITION	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	DEMOLITION	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	DEMOLITION	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
FRAME	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	FRAME	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	FRAME	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
ROOF	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	ROOF	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	ROOF	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
MECH ROOM SHEET ROCK	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	MECH ROOM SHEET ROCK	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	MECH ROOM SHEET ROCK	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
ROUGH PLUMBING	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	ROUGH PLUMBING	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	ROUGH PLUMBING	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
ROUGH ELECTRIC	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	ROUGH ELECTRIC	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	ROUGH ELECTRIC	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
INSULATION	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	INSULATION	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	INSULATION	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
SHEET ROCK	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	SHEET ROCK	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	SHEET ROCK	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
PAINT 1 COAT	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	PAINT 1 COAT	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	PAINT 1 COAT	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
CABINETS	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	CABINETS	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	CABINETS	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
TILE	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	TILE	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	TILE	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
FINISH ELECTRIC	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	FINISH ELECTRIC	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	FINISH ELECTRIC	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
HARDWOOD PATCH	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	HARDWOOD PATCH	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	HARDWOOD PATCH	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
TRIM INTERIOR	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	TRIM INTERIOR	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	TRIM INTERIOR	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
APPLIANCES	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	APPLIANCES	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	APPLIANCES	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
VCT	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	VCT	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	VCT	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
HARDWOOD	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	HARDWOOD	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	HARDWOOD	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
FINISH PAINT	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	FINISH PAINT	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	FINISH PAINT	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
BATH ACCESSORIES	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	BATH ACCESSORIES	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	BATH ACCESSORIES	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
BLINDS	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	BLINDS	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	BLINDS	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9
PUNCHLIST	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	✓ Dec 14	PUNCHLIST	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	PUNCHLIST	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9	✓ Aug 9

08/16/2011