




6/1/11 Building 24							Building 28							BUILDING 26							
Appt #	49	51	57	59	61	63	Appt #	10	12	14	16	20	35	Appt #	106	108	110	112	114	116	
NOTES	DRYMAIL SLD-SLOW						NOTES	Proposed Start Date MAY 23rd						NOTES	LATE RAUGH FRAME START-!!!						
Total # of Days	94	94	94	94	94	94	Total # of Days	13	13	13	13	13	13	Total # of Days	CHANGED EQUIPMENT LAST TIME						
UTILITY SHUT-OFF	May 16		May 19	May 19		May 16	May 19	May 22	May 19	May 19	May 19	May 22	May 19	UTILITY SHUT-OFF	Jun 9	Jun 8	Jun 8	Jun 8	Jun 8	Jun 8	Jun 8
PRE DEMO	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	PRE DEMO	Jun 9	Jun 9	Jun 9	Jun 9	Jun 9	Jun 9	Jun 9
ABATEMENT	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	ABATEMENT	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
DEMOLITION	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	DEMOLITION	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
FRAME	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	FRAME	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
ROOF	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	ROOF	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
MECH ROOM SHEET ROCK	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	MECH ROOM SHEET ROCK	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
ROUGH PLUMBING	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	ROUGH PLUMBING	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
ROUGH ELECTRIC	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	ROUGH ELECTRIC	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
INSULATION	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	INSULATION	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
SHEET ROCK	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	SHEET ROCK	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
PAINT 1 COAT	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	PAINT 1 COAT	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
CABINETS	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	CABINETS	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
TILE	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	TILE	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
FINISH ELECTRIC	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	FINISH ELECTRIC	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
HARDWOOD PATCH	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	HARDWOOD PATCH	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
TRIM INTERIOR	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	TRIM INTERIOR	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
APPLIANCES	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	APPLIANCES	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
VCT	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	VCT	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
HARDWOOD	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	HARDWOOD	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
FINISH PAINT	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	FINISH PAINT	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
BATH ACCESSORIES	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	BATH ACCESSORIES	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
BLINDS	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	BLINDS	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15
PUNCHLIST	May 17		May 17	May 17		May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	PUNCHLIST	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15	Jun 15

08/30/2011



BLDG. 15						Bld 25 - Street Jan 21			Bld 27 - Street Jan 27			BLDG. 16						
Apt#	104	106	108	110	112	114	Apt#	104	87	101		Apt#	92	94	96	98	100	102
Notes	Caulspace						Notes	Clean Around # Jimmy				Notes	LAST TENANT OUT ON 7/6/11					
Totals/Comp							Completed 3/20/11					Totals/Comp						
UTILITY SHUT-OFF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	UTILITY SHUT-OFF					UTILITY SHUT-OFF	June 21	July 7	June 27	June 27	June 27	June 27
PRE DEMO	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	PRE DEMO	✓	2/16/11	2/16/11	2/16/11	PRE DEMO	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
ABATEMENT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ABATEMENT	✓	2/16/11	2/16/11	2/16/11	ABATEMENT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
DEMOLITION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	DEMOLITION	✓	2/16/11	2/16/11	2/16/11	DEMOLITION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
FRAME	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FRAME	✓	2/16/11	2/16/11	2/16/11	FRAME	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
ROOF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROOF	NIA	NA	NA		ROOF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
MECH ROOM SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	MECH ROOM SHEET ROCK	2/16/11	2/16/11	2/16/11		MECH ROOM SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
ROUGH PLUMBING	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROUGH PLUMBING	2/16/11	2/16/11	2/16/11		ROUGH PLUMBING	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
ROUGH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROUGH ELECTRIC	✓	2/16/11	2/16/11		ROUGH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
INSULATION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	INSULATION	✓	2/16/11	2/16/11		INSULATION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	SHEET ROCK	2/16/11	2/16/11	2/16/11		SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
PAINT 1 COAT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	PAINT 1 COAT	2/16/11	2/16/11	2/16/11		PAINT 1 COAT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
CABINETS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	CABINETS	2/16/11	2/16/11	2/16/11		CABINETS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
TILE	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	TILE	2/16/11	2/16/11	2/16/11		TILE	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
FINISH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FINISH ELECTRIC	2/16/11	2/16/11	2/16/11		FINISH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
HARDWOOD PATCH	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	HARDWOOD PATCH	2/16/11	2/16/11	2/16/11		HARDWOOD PATCH	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
TRIM INTERIOR	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	TRIM INTERIOR	2/16/11	2/16/11	2/16/11		TRIM INTERIOR	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
APPLIANCES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	APPLIANCES	2/16/11	2/16/11	2/16/11		APPLIANCES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
VCT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	VCT	2/16/11	2/16/11	2/16/11		VCT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
HARDWOOD	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	HARDWOOD	2/16/11	2/16/11	2/16/11		HARDWOOD	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
FINISH PAINT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FINISH PAINT	2/16/11	2/16/11	2/16/11		FINISH PAINT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
BATH ACCESSORIES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	BATH ACCESSORIES	2/16/11	2/16/11	2/16/11		BATH ACCESSORIES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
BLINDS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	BLINDS	2/16/11	2/16/11	2/16/11		BLINDS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
PUNCHLIST	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	PUNCHLIST	2/16/11	2/16/11	2/16/11		PUNCHLIST	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11

08/30/2011

BLDG 19 2/19/09

BLDG 21 START DATE MARCH 8

BLDG 23 START DATE APRIL 9

BLDG 22

Appt #	58	60	62	64	66	68	Appt #	398	396	394	392	390	388	Appt #	31	33	37	39	41	43	Appt #	5	7	9	11	13	15	
Notes	58 Working 20m to P.O. DDAD							New electrical sub last time							Notes													
Team # of Day	111	111	111	111	111	111	75	75	75	75	75	75	75	84	84	84	84	84	84	84	86	86	86	86	86	86	86	
UTILITY SHUT-OFF	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
PIE DEMO	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
ABATEMENT	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
DEMOLITION	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
FRAME	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
ROOF	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
MECH ROOM SHEET ROCK	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
ROUGH PLUMBING	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
ROUGH ELECTRIC	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
INSULATION	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
SHEET ROCK	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
PAINT 1 COAT	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
CABINETS	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
TILE	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
FRESH ELECTRIC	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
HARDWOOD PATCH	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
TRIM INTERIOR	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
Appliances	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
VCT	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
HARDWOOD	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
FRESH PAINT	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
BATH ACCESSORIES	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
BLINDS	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25
PUNCHLIST	Feb 1	Feb 3	Feb 5	Feb 7	Feb 9	Feb 11	Feb 13	Feb 15	Feb 17	Feb 19	Feb 21	Feb 23	Feb 25	Feb 27	Feb 29	Mar 1	Mar 3	Mar 5	Mar 7	Mar 9	Mar 11	Mar 13	Mar 15	Mar 17	Mar 19	Mar 21	Mar 23	Mar 25

08/30/2011

6/1/11 DONE Building 3 - Start Dec 16

Building 2 Start Dec 23

Building 25

Ap#	7	11	13	15	19	21
Notes	• OPEN Frozen under-blah - water lines					
Total # of Days	120	120	120	120	120	120
UTILITY SHUT-OFF	Dec 13	Dec 14	Dec 15	Dec 15	Dec 15	Dec 15
PRE DEMO	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14
ABATEMENT	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
DEMOLITION	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
FRAME	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
ROOF	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
MECH ROOM SHEET ROCK	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
ROUGH PLUMBING	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
ROUGH ELECTRIC	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
INSULATION	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
SHEET ROCK	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
PAINT 1 COAT	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
CABINETS	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
TILE	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
FINISH ELECTRIC	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
HARDWOOD PATCH	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
TRIM INTERIOR	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
APPLIANCES	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
VCT	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
HARDWOOD	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
FINISH PAINT	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
BATH ACCESSORIES	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
BLINDS	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10
PUNCHLIST	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10	Dec 10

Ap#	45	47	49	53	55	59
Notes	Change order - electrical service under ground					
Total # of Days	119	119	119	119	119	119
UTILITY SHUT-OFF	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
PRE DEMO	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
ABATEMENT	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
DEMOLITION	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
FRAME	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
ROOF	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
MECH ROOM SHEET ROCK	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
ROUGH PLUMBING	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
ROUGH ELECTRIC	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
INSULATION	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
SHEET ROCK	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
PAINT 1 COAT	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
CABINETS	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
TILE	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
FINISH ELECTRIC	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
HARDWOOD PATCH	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
TRIM INTERIOR	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
APPLIANCES	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
VCT	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
HARDWOOD	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
FINISH PAINT	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
BATH ACCESSORIES	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
BLINDS	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21
PUNCHLIST	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21

Ap#	50	76	78	98	100	104
Notes	LATE START AUG. 9-					
Total # of Days						
UTILITY SHUT-OFF	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
PRE DEMO	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
ABATEMENT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
DEMOLITION	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
FRAME	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
ROOF	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
MECH ROOM SHEET ROCK	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
ROUGH PLUMBING	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
ROUGH ELECTRIC	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
INSULATION	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
SHEET ROCK	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
PAINT 1 COAT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
CABINETS	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
TILE	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
FINISH ELECTRIC	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
HARDWOOD PATCH	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
TRIM INTERIOR	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
APPLIANCES	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
VCT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
HARDWOOD	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
FINISH PAINT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
BATH ACCESSORIES	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
BLINDS	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
PUNCHLIST	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9

08/30/2011