

6/1/11 DONE Building 3 - START Dec 14						Building 2 START Dec 23						Building 25						
Apt#	7	11	13	19	21	Apt#	45	47	49	53	59	Apt#	50	76	78	98	100	104
Notes	0-OPEN Frozen under slab - water lines					Notes	Change order - electrical service - under ground					Notes	LATE START AUG. 9-					
Total # of Days	120	120	120	120	120	Total # of Days	119	119	119	119	119	Total # of Days						
UTILITY SHUT-OFF	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	UTILITY SHUT-OFF	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	UTILITY SHUT-OFF	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
FIRE DEMO	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	FIRE DEMO	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	FIRE DEMO	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
ABATEMENT	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	ABATEMENT	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	ABATEMENT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
DEMOLITION	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	DEMOLITION	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	DEMOLITION	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
FRAME	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	FRAME	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	FRAME	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
ROOF	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	ROOF	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	ROOF	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
MECH ROOM SHEET ROCK	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	MECH ROOM SHEET ROCK	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	MECH ROOM SHEET ROCK	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
ROUGH PLUMBING	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	ROUGH PLUMBING	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	ROUGH PLUMBING	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
ROUGH ELECTRIC	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	ROUGH ELECTRIC	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	ROUGH ELECTRIC	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
INSULATION	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	INSULATION	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	INSULATION	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
SHEET ROCK	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	SHEET ROCK	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	SHEET ROCK	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
PAINT 1 COAT	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	PAINT 1 COAT	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	PAINT 1 COAT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
CABINETS	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	CABINETS	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	CABINETS	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
TILE	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	TILE	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	TILE	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
FINISH ELECTRIC	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	FINISH ELECTRIC	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	FINISH ELECTRIC	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
HARDWOOD PATCH	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	HARDWOOD PATCH	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	HARDWOOD PATCH	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
TRIM INTERIOR	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	TRIM INTERIOR	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	TRIM INTERIOR	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
APPLIANCES	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	APPLIANCES	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	APPLIANCES	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
VCT	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	VCT	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	VCT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
HARDWOOD	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	HARDWOOD	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	HARDWOOD	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
FINISH PAINT	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	FINISH PAINT	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	FINISH PAINT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
BATH ACCESSORIES	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	BATH ACCESSORIES	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	BATH ACCESSORIES	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
BLINDS	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	BLINDS	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	BLINDS	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
PUNCHLIST	Dec 13	Dec 15	Dec 15	Dec 15	Dec 15	PUNCHLIST	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	PUNCHLIST	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X

09/20/2011

Building 24

Ap# 49 51 57 59 61 63

NOTES **DRYMAIL SLD SLOW**

Total # of Dms 94 94 94 94 94 94

UTILITY SHUT-OFF	may 16		may 16	may 17		may 16
PRE DEMO	may 17		may 17	may 17		may 17
ABATEMENT	may 17		may 17	may 17		may 17
DEMOLITION	may 17		may 17	may 17		may 17
FRAME	may 17		may 17	may 17		may 17
ROOF	may 17		may 17	may 17		may 17
MECH ROOM SHEET ROCK	may 17		may 17	may 17		may 17
ROUGH PLUMBING	may 17		may 17	may 17		may 17
ROUGH ELECTRIC	may 17		may 17	may 17		may 17
INSULATION	may 17		may 17	may 17		may 17
SHEET ROCK	may 17		may 17	may 17		may 17
PAINT 1 COAT	may 17		may 17	may 17		may 17
CABINETS	may 17		may 17	may 17		may 17
TILE	may 17		may 17	may 17		may 17
FINISH ELECTRIC	may 17		may 17	may 17		may 17
HARDWOOD PATCH	may 17		may 17	may 17		may 17
TRIM INTERIOR	may 17		may 17	may 17		may 17
APPLIANCES	may 17		may 17	may 17		may 17
VCT	may 17		may 17	may 17		may 17
HARDWOOD	may 17		may 17	may 17		may 17
FINISH PAINT	may 17		may 17	may 17		may 17
BATH ACCESSORIES	may 17		may 17	may 17		may 17
BLINDS	may 17		may 17	may 17		may 17
PUNCHLIST	may 17		may 17	may 17		may 17

Building 28

Ap# 10 12 14 16 20 35

NOTES **Prep & Start Dets**

Total # of Dms 104 104 104 104 104 104

UTILITY SHUT-OFF	may 18	may 18	may 18	may 18	may 18	may 18
PRE DEMO	may 18	may 18	may 18	may 18	may 18	may 18
ABATEMENT	may 18	may 18	may 18	may 18	may 18	may 18
DEMOLITION	may 18	may 18	may 18	may 18	may 18	may 18
FRAME	may 18	may 18	may 18	may 18	may 18	may 18
ROOF	may 18	may 18	may 18	may 18	may 18	may 18
MECH ROOM SHEET ROCK	may 18	may 18	may 18	may 18	may 18	may 18
ROUGH PLUMBING	may 18	may 18	may 18	may 18	may 18	may 18
ROUGH ELECTRIC	may 18	may 18	may 18	may 18	may 18	may 18
INSULATION	may 18	may 18	may 18	may 18	may 18	may 18
SHEET ROCK	may 18	may 18	may 18	may 18	may 18	may 18
PAINT 1 COAT	may 18	may 18	may 18	may 18	may 18	may 18
CABINETS	may 18	may 18	may 18	may 18	may 18	may 18
TILE	may 18	may 18	may 18	may 18	may 18	may 18
FINISH ELECTRIC	may 18	may 18	may 18	may 18	may 18	may 18
HARDWOOD PATCH	may 18	may 18	may 18	may 18	may 18	may 18
TRIM INTERIOR	may 18	may 18	may 18	may 18	may 18	may 18
APPLIANCES	may 18	may 18	may 18	may 18	may 18	may 18
VCT	may 18	may 18	may 18	may 18	may 18	may 18
HARDWOOD	may 18	may 18	may 18	may 18	may 18	may 18
FINISH PAINT	may 18	may 18	may 18	may 18	may 18	may 18
BATH ACCESSORIES	may 18	may 18	may 18	may 18	may 18	may 18
BLINDS	may 18	may 18	may 18	may 18	may 18	may 18
PUNCHLIST	may 18	may 18	may 18	may 18	may 18	may 18

BUILDING 26

Ap# 106 108 110 112 114 116

NOTES **LATE Rough Frame Start - !!!**

Total # of Dms **CHANGE PERMITS LAST TIME**

UTILITY SHUT-OFF	may 18	may 18	may 18	may 18	may 18	may 18
PRE DEMO	may 18	may 18	may 18	may 18	may 18	may 18
ABATEMENT	may 18	may 18	may 18	may 18	may 18	may 18
DEMOLITION	may 18	may 18	may 18	may 18	may 18	may 18
FRAME	may 18	may 18	may 18	may 18	may 18	may 18
ROOF	may 18	may 18	may 18	may 18	may 18	may 18
MECH ROOM SHEET ROCK	may 18	may 18	may 18	may 18	may 18	may 18
ROUGH PLUMBING	may 18	may 18	may 18	may 18	may 18	may 18
ROUGH ELECTRIC	may 18	may 18	may 18	may 18	may 18	may 18
INSULATION	may 18	may 18	may 18	may 18	may 18	may 18
SHEET ROCK	may 18	may 18	may 18	may 18	may 18	may 18
PAINT 1 COAT	may 18	may 18	may 18	may 18	may 18	may 18
CABINETS	may 18	may 18	may 18	may 18	may 18	may 18
TILE	may 18	may 18	may 18	may 18	may 18	may 18
FINISH ELECTRIC	may 18	may 18	may 18	may 18	may 18	may 18
HARDWOOD PATCH	may 18	may 18	may 18	may 18	may 18	may 18
TRIM INTERIOR	may 18	may 18	may 18	may 18	may 18	may 18
APPLIANCES	may 18	may 18	may 18	may 18	may 18	may 18
VCT	may 18	may 18	may 18	may 18	may 18	may 18
HARDWOOD	may 18	may 18	may 18	may 18	may 18	may 18
FINISH PAINT	may 18	may 18	may 18	may 18	may 18	may 18
BATH ACCESSORIES	may 18	may 18	may 18	may 18	may 18	may 18
BLINDS	may 18	may 18	may 18	may 18	may 18	may 18
PUNCHLIST	may 18	may 18	may 18	may 18	may 18	may 18

09/20/2011

BLDG. 15							BLDG. 27 / Bld 27 -					BLDG. 16								
Apt#	104	106	108	110	112	114	Apt#	104	107	87	101	105	103	Apt#	92	94	96	98	100	102
Notes	Crawlspace						Notes	START SEPT. 12 2011					Notes	LAST TENANT OUT ON 7/6/11						
Totals/Comp							Totals/Comp						Totals/Comp							
UTILITY SHUT-OFF	2/16	2/17	2/18	2/19	2/20	2/21	UTILITY SHUT-OFF	2/16	2/17	2/18	2/19	2/20	2/21	UTILITY SHUT-OFF	2/16	2/17	2/18	2/19	2/20	2/21
PRE DEMO	2/16	2/17	2/18	2/19	2/20	2/21	PRE DEMO	2/16	2/17	2/18	2/19	2/20	2/21	PRE DEMO	2/16	2/17	2/18	2/19	2/20	2/21
ABATEMENT	2/16	2/17	2/18	2/19	2/20	2/21	ABATEMENT	2/16	2/17	2/18	2/19	2/20	2/21	ABATEMENT	2/16	2/17	2/18	2/19	2/20	2/21
DEMOLITION	2/16	2/17	2/18	2/19	2/20	2/21	DEMOLITION	2/16	2/17	2/18	2/19	2/20	2/21	DEMOLITION	2/16	2/17	2/18	2/19	2/20	2/21
FRAME	2/16	2/17	2/18	2/19	2/20	2/21	FRAME	2/16	2/17	2/18	2/19	2/20	2/21	FRAME	2/16	2/17	2/18	2/19	2/20	2/21
ROOF	2/16	2/17	2/18	2/19	2/20	2/21	ROOF	NA	NA					ROOF	2/16	2/17	2/18	2/19	2/20	2/21
MECH ROOM SHEET ROCK	2/16	2/17	2/18	2/19	2/20	2/21	MECH ROOM SHEET ROCK	2/16	2/17	2/18	2/19	2/20	2/21	MECH ROOM SHEET ROCK	2/16	2/17	2/18	2/19	2/20	2/21
ROUGH PLUMBING	2/16	2/17	2/18	2/19	2/20	2/21	ROUGH PLUMBING	2/16	2/17	2/18	2/19	2/20	2/21	ROUGH PLUMBING	2/16	2/17	2/18	2/19	2/20	2/21
ROUGH ELECTRIC	2/16	2/17	2/18	2/19	2/20	2/21	ROUGH ELECTRIC	2/16	2/17	2/18	2/19	2/20	2/21	ROUGH ELECTRIC	2/16	2/17	2/18	2/19	2/20	2/21
INSULATION	2/16	2/17	2/18	2/19	2/20	2/21	INSULATION	2/16	2/17	2/18	2/19	2/20	2/21	INSULATION	2/16	2/17	2/18	2/19	2/20	2/21
SHEET ROCK	2/16	2/17	2/18	2/19	2/20	2/21	SHEET ROCK	2/16	2/17	2/18	2/19	2/20	2/21	SHEET ROCK	2/16	2/17	2/18	2/19	2/20	2/21
PAINT 1 COAT	2/16	2/17	2/18	2/19	2/20	2/21	PAINT 1 COAT	2/16	2/17	2/18	2/19	2/20	2/21	PAINT 1 COAT	2/16	2/17	2/18	2/19	2/20	2/21
CABINETS	2/16	2/17	2/18	2/19	2/20	2/21	CABINETS	2/16	2/17	2/18	2/19	2/20	2/21	CABINETS	2/16	2/17	2/18	2/19	2/20	2/21
TILE	2/16	2/17	2/18	2/19	2/20	2/21	TILE	2/16	2/17	2/18	2/19	2/20	2/21	TILE	2/16	2/17	2/18	2/19	2/20	2/21
FINISH ELECTRIC	2/16	2/17	2/18	2/19	2/20	2/21	FINISH ELECTRIC	2/16	2/17	2/18	2/19	2/20	2/21	FINISH ELECTRIC	2/16	2/17	2/18	2/19	2/20	2/21
HARDWOOD PATCH	2/16	2/17	2/18	2/19	2/20	2/21	HARDWOOD PATCH	2/16	2/17	2/18	2/19	2/20	2/21	HARDWOOD PATCH	2/16	2/17	2/18	2/19	2/20	2/21
TRIM INTERIOR	2/16	2/17	2/18	2/19	2/20	2/21	TRIM INTERIOR	2/16	2/17	2/18	2/19	2/20	2/21	TRIM INTERIOR	2/16	2/17	2/18	2/19	2/20	2/21
APPLIANCES	2/16	2/17	2/18	2/19	2/20	2/21	APPLIANCES	2/16	2/17	2/18	2/19	2/20	2/21	APPLIANCES	2/16	2/17	2/18	2/19	2/20	2/21
VCT	2/16	2/17	2/18	2/19	2/20	2/21	VCT	2/16	2/17	2/18	2/19	2/20	2/21	VCT	2/16	2/17	2/18	2/19	2/20	2/21
HARDWOOD	2/16	2/17	2/18	2/19	2/20	2/21	HARDWOOD	2/16	2/17	2/18	2/19	2/20	2/21	HARDWOOD	2/16	2/17	2/18	2/19	2/20	2/21
FINISH PAINT	2/16	2/17	2/18	2/19	2/20	2/21	FINISH PAINT	2/16	2/17	2/18	2/19	2/20	2/21	FINISH PAINT	2/16	2/17	2/18	2/19	2/20	2/21
BATH ACCESSORIES	2/16	2/17	2/18	2/19	2/20	2/21	BATH ACCESSORIES	2/16	2/17	2/18	2/19	2/20	2/21	BATH ACCESSORIES	2/16	2/17	2/18	2/19	2/20	2/21
BLINDS	2/16	2/17	2/18	2/19	2/20	2/21	BLINDS	2/16	2/17	2/18	2/19	2/20	2/21	BLINDS	2/16	2/17	2/18	2/19	2/20	2/21
PUNCHLIST	2/16	2/17	2/18	2/19	2/20	2/21	PUNCHLIST	2/16	2/17	2/18	2/19	2/20	2/21	PUNCHLIST	2/16	2/17	2/18	2/19	2/20	2/21

09/20/2011

Cell 111 DONE Building 3 - Street Dec 16

Building 2 Street Dec 23

Building 25

Apt#	7	11	13	15	19	21	Apt#	45	47	49	53	55	59	Apt#	50	76	78	98	100	104	
Notes	•-OPEN Frozen under slab - water lines							Notes • Change order - electrical service - under ground							Notes LATE START AUG. 9-						
Total # of Days	120	120	120	120	120	120	Total # of Days	119	119	119	119	119	119	Total # of Days							
UTILITY SHUT-OFF	✓ Dec 13	✓ Dec 15	✓ Dec 15	✓ Dec 15	✓ Dec 15	✓ Dec 15	UTILITY SHUT-OFF	✓ Dec 10	✓ Dec 11	✓ Dec 11	✓ Dec 11	✓ Dec 11	✓ Dec 11	UTILITY SHUT-OFF	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
PRE DEMO	✓ Dec 14	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	PRE DEMO	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	✓ Dec 23	PRE DEMO	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
ABATEMENT	✓ Dec 16	✓ Dec 17	✓ Dec 17	✓ Dec 17	✓ Dec 17	✓ Dec 17	ABATEMENT	✓ Dec 10	✓ Dec 10	✓ Dec 10	✓ Dec 10	✓ Dec 10	✓ Dec 10	ABATEMENT	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
DEMOLITION	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	DEMOLITION	✓ Jan 10	✓ Jan 10	✓ Jan 10	✓ Jan 10	✓ Jan 10	✓ Jan 10	DEMOLITION	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
FRAME	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	FRAME	✓ Jan 10	✓ Jan 10	✓ Jan 10	✓ Jan 10	✓ Jan 10	✓ Jan 10	FRAME	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
ROOF	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	✓ Dec 16	ROOF	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	ROOF	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
MECH ROOM SHEET ROCK	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	MECH ROOM SHEET ROCK	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	MECH ROOM SHEET ROCK	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
ROUGH PLUMBING	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	ROUGH PLUMBING	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	ROUGH PLUMBING	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
ROUGH ELECTRIC	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	ROUGH ELECTRIC	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	ROUGH ELECTRIC	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
INSULATION	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	INSULATION	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	INSULATION	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
SHEET ROCK	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	SHEET ROCK	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	SHEET ROCK	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
PAINT 1 COAT	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	PAINT 1 COAT	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	PAINT 1 COAT	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
CABINETS	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	CABINETS	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	CABINETS	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
TILE	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	TILE	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	TILE	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
FINISH ELECTRIC	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	FINISH ELECTRIC	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	FINISH ELECTRIC	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
HARDWOOD PATCH	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	HARDWOOD PATCH	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	HARDWOOD PATCH	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
TRIM INTERIOR	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	TRIM INTERIOR	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	TRIM INTERIOR	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
APPLIANCES	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	APPLIANCES	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	APPLIANCES	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
VCT	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	VCT	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	VCT	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
HARDWOOD	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	HARDWOOD	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	HARDWOOD	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
FINISH PAINT	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	FINISH PAINT	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	FINISH PAINT	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
BATH ACCESSORIES	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	BATH ACCESSORIES	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	BATH ACCESSORIES	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
BLINDS	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	BLINDS	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	BLINDS	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X
PUNCHLIST	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	PUNCHLIST	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	✓ Feb 15	PUNCHLIST	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	Aug 10	X

09/20/2011