



6/1/11	Building 24						Building 28						BUILDING 26								
App #	49	51	57	59	61	63	App #	10	12	14	16	20	35	App #	106	108	110	112	114	116	
NOTES	DAYMAIL 3LD flow						NOTES	Punch List 10/11/11						NOTES	LATE RAUGH FRAME START - !!!						
Total # of days	94	94	94	94	94	94	Total # of days	13	13	13	13	13	13	Total # of days	CHANGE FORMANT LOST TIME						
UTILITY SHUT-OFF																					
PRE DEMO																					
ABATEMENT																					
DEMOLITION																					
FRAME																					
ROOF																					
MECH ROOM SHEET ROCK																					
ROUGH PLUMBING																					
ROUGH ELECTRIC																					
INSULATION																					
SHEET ROCK																					
PAINT 1 COAT																					
CABINETS																					
TILE																					
FRESH ELECTRIC																					
HARDWOOD PATCH																					
TRIM INTERIOR																					
APPLIANCES																					
VCT																					
HARDWOOD																					
FINISH PAINT																					
BATH ACCESSORIES																					
BLINDS																					
PUNCHLIST																					

09/06/2011



BLDG. 15							Bld 25 - Starts Jan 27				Bld 27 - Starts Jan 27				BLDG. 16					
Apt#	104	106	108	110	112	114	Apt#	104	87	101		Apt#	92	94	96	98	100	102		
Notes	Crawlspace						Notes	Clean Around #Smy				Notes	LAST TENANT OUT ON 7/6/11							
Totals/Start							Completed	3/27/11												
UTILITY SHUT-OFF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	UTILITY SHUT-OFF					UTILITY SHUT-OFF	June 27	July 7	June 27	June 27	June 27	June 27		
FIRE DEMO	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FIRE DEMO	✓	2/16/11	2/16/11	2/16/11	FIRE DEMO	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
ABATEMENT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ABATEMENT	✓	2/16/11	2/16/11	2/16/11	ABATEMENT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
DEMOLITION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	DEMOLITION	✓	2/16/11	2/16/11	2/16/11	DEMOLITION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
FRAME	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FRAME	✓	2/16/11	2/16/11	2/16/11	FRAME	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
ROOF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROOF	NIA	NA	NA		ROOF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
MECH ROOM SHEET ROCK							MECH ROOM SHEET ROCK					MECH ROOM SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
ROUGH PLUMBING	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROUGH PLUMBING	2/16/11	2/16/11	2/16/11	2/16/11	ROUGH PLUMBING	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
ROUGH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROUGH ELECTRIC	✓	2/16/11	2/16/11	2/16/11	ROUGH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
INSULATION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	INSULATION	✓	2/16/11	2/16/11	2/16/11	INSULATION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
SHEET ROCK							SHEET ROCK					SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
PAINT 1 COAT							PAINT 1 COAT					PAINT 1 COAT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11		
CABINETS							CABINETS					CABINETS								
TILE							TILE					TILE								
FINISH ELECTRIC							FINISH ELECTRIC					FINISH ELECTRIC								
HARDWOOD PATCH							HARDWOOD PATCH					HARDWOOD PATCH								
TRIM INTERIOR							TRIM INTERIOR					TRIM INTERIOR								
APPLIANCES							APPLIANCES					APPLIANCES								
VCT							VCT					VCT								
HARDWOOD							HARDWOOD					HARDWOOD								
FINISH PAINT							FINISH PAINT					FINISH PAINT								
BATH ACCESSORIES							BATH ACCESSORIES					BATH ACCESSORIES								
BLINDS							BLINDS					BLINDS								
PUNCHLIST							PUNCHLIST					PUNCHLIST								

09/06/2011



