





BLDG 19 2/23/07							BLDG 21 START DATE PHASE 8							BLDG 23 START DATE PHASE 6							BLDG 22								
APT #	58	60	62	64	66	68	APT #	398	396	394	392	390	388	APT #	31	33	35	37	39	41	43	APT #	5	7	9	11	13	15	
Notes	SPYING ON = C.O. DOAD						Notes	New Electrical sub last line							Notes														
Foundation	111	112	113	114	115	116	Foundation	395	396	397	398	399	400	Foundation	34	35	36	37	38	39	40	Foundation	86	87	88	89	90	91	92
STILT FOOT-UP	60'	60'	60'	60'	60'	60'	STILT FOOT-UP	60'	60'	60'	60'	60'	60'	STILT FOOT-UP	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
PRE DEMO	60'	60'	60'	60'	60'	60'	PRE DEMO	60'	60'	60'	60'	60'	60'	PRE DEMO	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
ABATEMENT	60'	60'	60'	60'	60'	60'	ABATEMENT	60'	60'	60'	60'	60'	60'	ABATEMENT	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
DEMOLITION	60'	60'	60'	60'	60'	60'	DEMOLITION	60'	60'	60'	60'	60'	60'	DEMOLITION	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
FRAME	60'	60'	60'	60'	60'	60'	FRAME	60'	60'	60'	60'	60'	60'	FRAME	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
ROOF	60'	60'	60'	60'	60'	60'	ROOF	60'	60'	60'	60'	60'	60'	ROOF	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
MULTI-WOOD SHEET ROCK	60'	60'	60'	60'	60'	60'	MULTI-WOOD SHEET ROCK	60'	60'	60'	60'	60'	60'	MULTI-WOOD SHEET ROCK	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
ROOF FLOORING	60'	60'	60'	60'	60'	60'	ROOF FLOORING	60'	60'	60'	60'	60'	60'	ROOF FLOORING	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
ROOF ELECTRIC	60'	60'	60'	60'	60'	60'	ROOF ELECTRIC	60'	60'	60'	60'	60'	60'	ROOF ELECTRIC	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
INSULATION	60'	60'	60'	60'	60'	60'	INSULATION	60'	60'	60'	60'	60'	60'	INSULATION	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
SHEET ROCK	60'	60'	60'	60'	60'	60'	SHEET ROCK	60'	60'	60'	60'	60'	60'	SHEET ROCK	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
PAINT (1 COAT)	60'	60'	60'	60'	60'	60'	PAINT (1 COAT)	60'	60'	60'	60'	60'	60'	PAINT (1 COAT)	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
CABINETS	60'	60'	60'	60'	60'	60'	CABINETS	60'	60'	60'	60'	60'	60'	CABINETS	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
TILE	60'	60'	60'	60'	60'	60'	TILE	60'	60'	60'	60'	60'	60'	TILE	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
FRESH ELECTRIC	60'	60'	60'	60'	60'	60'	FRESH ELECTRIC	60'	60'	60'	60'	60'	60'	FRESH ELECTRIC	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
HARDWOOD PATCH	60'	60'	60'	60'	60'	60'	HARDWOOD PATCH	60'	60'	60'	60'	60'	60'	HARDWOOD PATCH	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
TOB INTERIOR	60'	60'	60'	60'	60'	60'	TOB INTERIOR	60'	60'	60'	60'	60'	60'	TOB INTERIOR	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
Lightbox	60'	60'	60'	60'	60'	60'	Lightbox's	60'	60'	60'	60'	60'	60'	Lightbox's	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
VCT	60'	60'	60'	60'	60'	60'	VCT	60'	60'	60'	60'	60'	60'	VCT	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
HARDWOOD	60'	60'	60'	60'	60'	60'	HARDWOOD	60'	60'	60'	60'	60'	60'	HARDWOOD	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
FRESH PAINT	60'	60'	60'	60'	60'	60'	FRESH PAINT	60'	60'	60'	60'	60'	60'	FRESH PAINT	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
BATH ACCESSORIES	60'	60'	60'	60'	60'	60'	BATH ACCESSORIES	60'	60'	60'	60'	60'	60'	BATH ACCESSORIES	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
BLINDS	60'	60'	60'	60'	60'	60'	BLINDS	60'	60'	60'	60'	60'	60'	BLINDS	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'
PUNCHLIST	60'	60'	60'	60'	60'	60'	PUNCHLIST	60'	60'	60'	60'	60'	60'	PUNCHLIST	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'	60'

10/11/2011

BLDG. 15							BLDG. 27 / Bld 27-					BLDG. 16								
Apt#	104	106	108	110	112	114	Apt#	104	107	87	101	105	103	Apt#	92	94	96	98	100	102
Notes	Crawlspace						Notes	START SEPT. 12 2011					Notes	LAST TENANT OUT ON 7/6/11						
Tutor/don							Tutor/don							Tutor/don						
UTILITY SHUT-OFF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	UTILITY SHUT-OFF	Sept 12	Sept 12	Sept 12	Sept 12	Sept 12	Sept 12	UTILITY SHUT-OFF	June 27	July 7	June 27	June 27	June 27	June 27
FIRE DEMO	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FIRE DEMO	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FIRE DEMO	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
ABATEMENT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ABATEMENT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ABATEMENT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
DEMOLITION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	DEMOLITION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	DEMOLITION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
FRAME	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FRAME	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FRAME	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
ROOF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROOF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROOF	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
MECH ROOM SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	MECH ROOM SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	MECH ROOM SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
ROUGH PLUMBING	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROUGH PLUMBING	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROUGH PLUMBING	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
ROUGH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROUGH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	ROUGH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
INSULATION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	INSULATION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	INSULATION	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	SHEET ROCK	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
PAINT 1 COAT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	PAINT 1 COAT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	PAINT 1 COAT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
CABINETS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	CABINETS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	CABINETS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
TILE	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	TILE	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	TILE	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
FINISH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FINISH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FINISH ELECTRIC	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
HARDWOOD PATCH	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	HARDWOOD PATCH	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	HARDWOOD PATCH	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
TRIM INTERIOR	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	TRIM INTERIOR	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	TRIM INTERIOR	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
APPLIANCES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	APPLIANCES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	APPLIANCES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
VCT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	VCT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	VCT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
HARDWOOD	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	HARDWOOD	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	HARDWOOD	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
FINISH PAINT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FINISH PAINT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	FINISH PAINT	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
BATH ACCESSORIES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	BATH ACCESSORIES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	BATH ACCESSORIES	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
BLINDS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	BLINDS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	BLINDS	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
PUNCHLIST	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	PUNCHLIST	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	PUNCHLIST	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11

10/11/2011

6/1/11 DONE Building 3 - START Dec 16							Building 2 START Dec 23					Building 25								
APT#	7	11	13	15	19	21	APT#	45	47	49	53	55	59	APT#	50	76	78	98	100	104
Notes	* - OPEN Frozen under slab - water lines						Notes	Change order - electrical service - under ground						Notes	LATE START AUG. 9 -					
Total # of Days	120	120	120	120	120	120	Total # of Days	119	119	119	119	119	119	Total # of Days						
UTILITY SHUT-OFF	✓	Dec 13	Dec 17	Dec 13	Dec 15	Dec 15	UTILITY SHUT-OFF	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	UTILITY SHUT-OFF	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
PRE DEMO	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	PRE DEMO	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	PRE DEMO	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
ABATEMENT	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	ABATEMENT	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	ABATEMENT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
DEMOLITION	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	DEMOLITION	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	DEMOLITION	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
FRAME	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	FRAME	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	FRAME	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
ROOF	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	ROOF	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	ROOF	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
MECH ROOM SHEET ROCK	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	MECH ROOM SHEET ROCK	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	MECH ROOM SHEET ROCK	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
ROUGH PLUMBING	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	ROUGH PLUMBING	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	ROUGH PLUMBING	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
ROUGH ELECTRIC	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	ROUGH ELECTRIC	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	ROUGH ELECTRIC	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
INSULATION	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	INSULATION	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	INSULATION	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
SHEET ROCK	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	SHEET ROCK	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	SHEET ROCK	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
PAINT 1 COAT	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	PAINT 1 COAT	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	PAINT 1 COAT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
CABINETS	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	CABINETS	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	CABINETS	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
TILE	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	TILE	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	TILE	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
FINISH ELECTRIC	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	FINISH ELECTRIC	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	FINISH ELECTRIC	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
HARDWOOD PATCH	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	HARDWOOD PATCH	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	HARDWOOD PATCH	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
TRIM INTERIOR	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	TRIM INTERIOR	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	TRIM INTERIOR	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
APPLIANCES	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	APPLIANCES	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	APPLIANCES	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
VCT	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	VCT	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	VCT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
HARDWOOD	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	HARDWOOD	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	HARDWOOD	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
FINISH PAINT	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	FINISH PAINT	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	FINISH PAINT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
BATH ACCESSORIES	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	BATH ACCESSORIES	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	BATH ACCESSORIES	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
BLINDS	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	BLINDS	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	BLINDS	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9
PUNCHLIST	✓	Dec 17	Dec 17	Dec 17	Dec 17	Dec 17	PUNCHLIST	✓	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	PUNCHLIST	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9

10/11/2011