

UNIT #	5	6	7	8	9	10	11	12	13	14	15
84	84	84	84	84	84	84	84	84	84	84	84
Notes											
MECHANICAL											
ELECTRICAL											
PLUMBING											
ROOFING											
FRAMING											
INSULATION											
DRYWALL											
PAINT											
CABINETS											
TILE											
FINISH ELECTRICAL											
HARDWOOD FLOOR											
TRIM											
EXTERIOR											
VCT											
HARDWOOD											
FINISH PAINT											
TRIM											
BLINDS											
FINISH CABINET											
SAFETY											
BLINDS											

UNIT #	5	6	7	8	9	10	11	12	13	14	15
84	84	84	84	84	84	84	84	84	84	84	84
Notes											
MECHANICAL											
ELECTRICAL											
PLUMBING											
ROOFING											
FRAMING											
INSULATION											
DRYWALL											
PAINT											
CABINETS											
TILE											
FINISH ELECTRICAL											
HARDWOOD FLOOR											
TRIM											
EXTERIOR											
VCT											
HARDWOOD											
FINISH PAINT											
TRIM											
BLINDS											
FINISH CABINET											
SAFETY											
BLINDS											

10/18/2011

w/111 Building 24							Building 28							BUILDING 26							
APT #	49	51	57	59	61	63	APT #	10	12	14	16	20	35	APT #	106	108	110	112	114	116	
NOTES	DRYWALL SLO SLOW						NOTES	Revised Start Date (Mar 2011)						NOTES	LATE Rough Frame Start - !!!						
Total # of Days	94	94	94	94	94	94	Total # of Days	104	104	104	104	104	104	Total # of Days	CHANGE FRAME LAST TIME						
UTILITY SHUT-OFF	May 16		May 16	May 17		May 16	May 16	May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17	May 17
PRE DEMO	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
ABATEMENT	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
DEMOLITION	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
FRAME	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
ROOF	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
MECH ROOM SHEET ROCK	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
ROUGH PLUMBING	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
ROUGH ELECTRIC	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
INSULATION	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
SHEET ROCK	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
PAINT 1 COAT	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
CABINETS	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
TILE	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
FINISH ELECTRIC	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
HARDWOOD PATCH	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
TRIM INTERIOR	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
APPLIANCES	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
VCT	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
HARDWOOD	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
FINISH PAINT	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
BATH ACCESSORIES	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
BLINDS	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18
PUNCHLIST	May 17		May 17	May 18		May 17	May 17	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18	May 18

10/18/2011

BLDG. 15							BLDG. 27 / Bld 27 -					BLDG. 16									
Apt#	104	106	108	110	112	114	Apt#	104	107	87	101	105	103	Apt#	92	94	96	98	100	102	
Notes	Crawlspace						Notes	START SEPT. 12, 2011					Notes	LAST REMAIN OUT ON 7/6/11							
Trade/Status							Trade/Status						Trade/Status								
UTILITY SHUT-OFF	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	UTILITY SHUT-OFF	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	UTILITY SHUT-OFF	June 27	July 7	July 27	June 27	June 27	June 27	June 27
PRE DEMO	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	PRE DEMO	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	PRE DEMO	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11	2/16/11
ABATEMENT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	ABATEMENT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	ABATEMENT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
DEMOLITION	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	DEMOLITION	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	DEMOLITION	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
FRAME	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	FRAME	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	FRAME	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
ROOF	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	ROOF	<del>2/16/11</del>	<del>2/16/11</del>	NA	NA	<del>2/16/11</del>	<del>2/16/11</del>	ROOF	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	
MECH ROOM SHEET ROCK	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	MECH ROOM SHEET ROCK	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	MECH ROOM SHEET ROCK	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
ROUGH PLUMBING	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	ROUGH PLUMBING	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	ROUGH PLUMBING	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
ROUGH ELECTRIC	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	ROUGH ELECTRIC	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	ROUGH ELECTRIC	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
INSULATION	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	INSULATION	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	INSULATION	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
SHEET ROCK	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	SHEET ROCK	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	SHEET ROCK	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
PAINT 1 COAT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	PAINT 1 COAT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	PAINT 1 COAT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
CABINETS	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	CABINETS	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	CABINETS	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
TILE	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	TILE	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	TILE	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
FINISH ELECTRIC	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	FINISH ELECTRIC	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	FINISH ELECTRIC	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
HARDWOOD PATCH	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	HARDWOOD PATCH	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	HARDWOOD PATCH	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
TRIM INTERIOR	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	TRIM INTERIOR	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	TRIM INTERIOR	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
APPLIANCES	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	APPLIANCES	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	APPLIANCES	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
VCT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	VCT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	VCT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
HARDWOOD	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	HARDWOOD	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	HARDWOOD	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
FINISH PAINT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	FINISH PAINT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	FINISH PAINT	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
BATH ACCESSORIES	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	BATH ACCESSORIES	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	BATH ACCESSORIES	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
BLINDS	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	BLINDS	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	BLINDS	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>
PUNCHLIST	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	PUNCHLIST	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	PUNCHLIST	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>	<del>2/16/11</del>

10/18/2011

BLDG 19 2/19/09 Invoiced							BLDG 21 START DATE MARCH 8					BLDG 23 START DATE APRIL 6					BLDG 22											
Apt #	58	60	62	64	66	68	Apt #	398	396	394	392	390	388	Apt #	31	33	37	39	41	43	Apt #	5	9	9	11	13	15	
Notes	SF 100 sq ft = CO. DDAG						New Electrical sub - Last time							Notes														
Contractor	111	113	117	118			Contractor <td>33</td> <td>35</td> <td>35</td> <td>35</td> <td>35</td> <td>35</td> <td>Contractor <td>84</td> <td>84</td> <td>84</td> <td>84</td> <td>84</td> <td>84</td> <td>Contractor <td>86</td> <td>86</td> <td>86</td> <td>86</td> <td>86</td> <td>86</td> </td></td>	33	35	35	35	35	35	Contractor <td>84</td> <td>84</td> <td>84</td> <td>84</td> <td>84</td> <td>84</td> <td>Contractor <td>86</td> <td>86</td> <td>86</td> <td>86</td> <td>86</td> <td>86</td> </td>	84	84	84	84	84	84	Contractor <td>86</td> <td>86</td> <td>86</td> <td>86</td> <td>86</td> <td>86</td>	86	86	86	86	86	86	
UTILITY SHUT-OFF	6/2	6/2	6/2	6/2			UTILITY SHUT-OFF	6/2	6/2	6/2	6/2	6/2	6/2	UTILITY SHUT-OFF	6/2	6/2	6/2	6/2	6/2	6/2	UTILITY SHUT-OFF	6/2	6/2	6/2	6/2	6/2	6/2	6/2
PRE DEMO	6/2	6/2	6/2	6/2			PRE DEMO	6/2	6/2	6/2	6/2	6/2	6/2	PRE DEMO	6/2	6/2	6/2	6/2	6/2	6/2	PRE DEMO	6/2	6/2	6/2	6/2	6/2	6/2	6/2
ABATEMENT	6/2	6/2	6/2	6/2			ABATEMENT	6/2	6/2	6/2	6/2	6/2	6/2	ABATEMENT	6/2	6/2	6/2	6/2	6/2	6/2	ABATEMENT	6/2	6/2	6/2	6/2	6/2	6/2	6/2
DEMOLITION	6/2	6/2	6/2	6/2			DEMOLITION	6/2	6/2	6/2	6/2	6/2	6/2	DEMOLITION	6/2	6/2	6/2	6/2	6/2	6/2	DEMOLITION	6/2	6/2	6/2	6/2	6/2	6/2	6/2
FRAME	6/2	6/2	6/2	6/2			FRAME	6/2	6/2	6/2	6/2	6/2	6/2	FRAME	6/2	6/2	6/2	6/2	6/2	6/2	FRAME	6/2	6/2	6/2	6/2	6/2	6/2	6/2
ROOF	6/2	6/2	6/2	6/2			ROOF	6/2	6/2	6/2	6/2	6/2	6/2	ROOF	6/2	6/2	6/2	6/2	6/2	6/2	ROOF	6/2	6/2	6/2	6/2	6/2	6/2	6/2
BESH ROOF SHEET ROCK	6/2	6/2	6/2	6/2			BESH ROOF SHEET ROCK	6/2	6/2	6/2	6/2	6/2	6/2	BESH ROOF SHEET ROCK	6/2	6/2	6/2	6/2	6/2	6/2	BESH ROOF SHEET ROCK	6/2	6/2	6/2	6/2	6/2	6/2	6/2
ROOF FLOORING	6/2	6/2	6/2	6/2			ROOF FLOORING	6/2	6/2	6/2	6/2	6/2	6/2	ROOF FLOORING	6/2	6/2	6/2	6/2	6/2	6/2	ROOF FLOORING	6/2	6/2	6/2	6/2	6/2	6/2	6/2
ROUGH ELECTRIC	6/2	6/2	6/2	6/2			ROUGH ELECTRIC	6/2	6/2	6/2	6/2	6/2	6/2	ROUGH ELECTRIC	6/2	6/2	6/2	6/2	6/2	6/2	ROUGH ELECTRIC	6/2	6/2	6/2	6/2	6/2	6/2	6/2
INSULATION	6/2	6/2	6/2	6/2			INSULATION	6/2	6/2	6/2	6/2	6/2	6/2	INSULATION	6/2	6/2	6/2	6/2	6/2	6/2	INSULATION	6/2	6/2	6/2	6/2	6/2	6/2	6/2
SHEET ROCK	6/2	6/2	6/2	6/2			SHEET ROCK	6/2	6/2	6/2	6/2	6/2	6/2	SHEET ROCK	6/2	6/2	6/2	6/2	6/2	6/2	SHEET ROCK	6/2	6/2	6/2	6/2	6/2	6/2	6/2
PRIME COAT	6/2	6/2	6/2	6/2			PRIME COAT	6/2	6/2	6/2	6/2	6/2	6/2	PRIME COAT	6/2	6/2	6/2	6/2	6/2	6/2	PRIME COAT	6/2	6/2	6/2	6/2	6/2	6/2	6/2
CABINETS	6/2	6/2	6/2	6/2			CABINETS	6/2	6/2	6/2	6/2	6/2	6/2	CABINETS	6/2	6/2	6/2	6/2	6/2	6/2	CABINETS	6/2	6/2	6/2	6/2	6/2	6/2	6/2
TILE	6/2	6/2	6/2	6/2			TILE	6/2	6/2	6/2	6/2	6/2	6/2	TILE	6/2	6/2	6/2	6/2	6/2	6/2	TILE	6/2	6/2	6/2	6/2	6/2	6/2	6/2
FINISH ELECTRIC	6/2	6/2	6/2	6/2			FINISH ELECTRIC	6/2	6/2	6/2	6/2	6/2	6/2	FINISH ELECTRIC	6/2	6/2	6/2	6/2	6/2	6/2	FINISH ELECTRIC	6/2	6/2	6/2	6/2	6/2	6/2	6/2
HARDWOOD PATCH	6/2	6/2	6/2	6/2			HARDWOOD PATCH	6/2	6/2	6/2	6/2	6/2	6/2	HARDWOOD PATCH	6/2	6/2	6/2	6/2	6/2	6/2	HARDWOOD PATCH	6/2	6/2	6/2	6/2	6/2	6/2	6/2
TRIM INTERIOR	6/2	6/2	6/2	6/2			TRIM INTERIOR	6/2	6/2	6/2	6/2	6/2	6/2	TRIM INTERIOR	6/2	6/2	6/2	6/2	6/2	6/2	TRIM INTERIOR	6/2	6/2	6/2	6/2	6/2	6/2	6/2
VCT	6/2	6/2	6/2	6/2			VCT	6/2	6/2	6/2	6/2	6/2	6/2	VCT	6/2	6/2	6/2	6/2	6/2	6/2	VCT	6/2	6/2	6/2	6/2	6/2	6/2	6/2
HARDWOOD	6/2	6/2	6/2	6/2			HARDWOOD	6/2	6/2	6/2	6/2	6/2	6/2	HARDWOOD	6/2	6/2	6/2	6/2	6/2	6/2	HARDWOOD	6/2	6/2	6/2	6/2	6/2	6/2	6/2
FRESH PAINT	6/2	6/2	6/2	6/2			FRESH PAINT	6/2	6/2	6/2	6/2	6/2	6/2	FRESH PAINT	6/2	6/2	6/2	6/2	6/2	6/2	FRESH PAINT	6/2	6/2	6/2	6/2	6/2	6/2	6/2
BATH ACCESSORIES	6/2	6/2	6/2	6/2			BATH ACCESSORIES	6/2	6/2	6/2	6/2	6/2	6/2	BATH ACCESSORIES	6/2	6/2	6/2	6/2	6/2	6/2	BATH ACCESSORIES	6/2	6/2	6/2	6/2	6/2	6/2	6/2
BLINDS	6/2	6/2	6/2	6/2			BLINDS	6/2	6/2	6/2	6/2	6/2	6/2	BLINDS	6/2	6/2	6/2	6/2	6/2	6/2	BLINDS	6/2	6/2	6/2	6/2	6/2	6/2	6/2
PUNCHLIST	6/2	6/2	6/2	6/2			PUNCHLIST	6/2	6/2	6/2	6/2	6/2	6/2	PUNCHLIST	6/2	6/2	6/2	6/2	6/2	6/2	PUNCHLIST	6/2	6/2	6/2	6/2	6/2	6/2	6/2

10/18/2011

12/1/11 DONE Building 3 - Start Dec 16

Building 2 Start Dec 23

Building 25

Apartment #	7	11	13	15	19	21	Apartment #	45	47	49	53	55	59	Apartment #	50	76	78	98	100	104
Notes	* - OPEN Frozen under slab - water lines						Notes	Change order - electrical service - under ground						Notes	LATE START AUG. 9 -					
Total # of Days	120	120	120	120	120	120	Total # of Days	119	119	119	119	119	119	Total # of Days						
UTILITY SHUT-OFF	Dec 13	Dec 14	Dec 15	Dec 15	Dec 15	Dec 15	UTILITY SHUT-OFF	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	Dec 21	UTILITY SHUT-OFF	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
PRE DEMO	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	PRE DEMO	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	PRE DEMO	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
ABATEMENT	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	ABATEMENT	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	ABATEMENT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
DEMOLITION	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	DEMOLITION	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	DEMOLITION	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
FRAME	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	FRAME	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	FRAME	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
ROOF	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	ROOF	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	ROOF	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
MECH ROOM SHEET ROCK	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	MECH ROOM SHEET ROCK	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	MECH ROOM SHEET ROCK	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
ROUGH PLUMBING	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	ROUGH PLUMBING	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	ROUGH PLUMBING	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
ROUGH ELECTRIC	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	ROUGH ELECTRIC	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	ROUGH ELECTRIC	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
INSULATION	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	INSULATION	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	INSULATION	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
SHEET ROCK	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	SHEET ROCK	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	SHEET ROCK	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
PAINT 1 COAT	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	PAINT 1 COAT	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	PAINT 1 COAT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
CABINETS	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	CABINETS	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	CABINETS	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
TILE	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	TILE	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	TILE	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
FINISH ELECTRIC	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	FINISH ELECTRIC	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	FINISH ELECTRIC	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
HARDWOOD PATCH	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	HARDWOOD PATCH	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	HARDWOOD PATCH	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
TRIM INTERIOR	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	TRIM INTERIOR	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	TRIM INTERIOR	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
APPLIANCES	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	APPLIANCES	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	APPLIANCES	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
VCT	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	VCT	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	VCT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
HARDWOOD	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	HARDWOOD	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	HARDWOOD	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
FINISH PAINT	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	FINISH PAINT	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	FINISH PAINT	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
BATH ACCESSORIES	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	BATH ACCESSORIES	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	BATH ACCESSORIES	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
BLINDS	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	BLINDS	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	BLINDS	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X
PUNCHLIST	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	Dec 14	PUNCHLIST	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	Dec 22	PUNCHLIST	Aug 9	Aug 9	Aug 9	Aug 9	Aug 9	X

10/18/2011