

Building 24

Building 28

BUILDING 26

Apartment 49 51 57 59 61 63

Apartment 10 12 14 16 20 35

Apartment 106 108 110 112 114 116

NOTES START DATE MAY 16th

NOTES Proposed Start Date May 23rd

NOTES

Total # of Days	15	15	15	15	Total # of Days			
UTILITY SHUT-OFF								
PRE DEMO								
ABATEMENT								
DEMOLITION								
FRAME								
ROOF								
MECH ROOM SHEET ROCK								
ROUGH PLUMBING								
ROUGH ELECTRIC								
INSULATION								
SHEET ROCK								
PAINT 1 COAT								
CABINETS								
TILE								
FINISH ELECTRIC								
HARDWOOD PATCH								
TRIM INTERIOR								
APPLIANCES								
VCT								
HARDWOOD								
FINISH PAINT								
BATH ACCESSORIES								
BLINDS								
PUNCHLIST								

UTILITY SHUT-OFF								
PRE DEMO								
ABATEMENT								
DEMOLITION								
FRAME								
ROOF								
MECH ROOM SHEET ROCK								
ROUGH PLUMBING								
ROUGH ELECTRIC								
INSULATION								
SHEET ROCK								
PAINT 1 COAT								
CABINETS								
TILE								
FINISH ELECTRIC								
HARDWOOD PATCH								
TRIM INTERIOR								
APPLIANCES								
VCT								
HARDWOOD								
FINISH PAINT								
BATH ACCESSORIES								
BLINDS								
PUNCHLIST								

UTILITY SHUT-OFF								
PRE DEMO								
ABATEMENT								
DEMOLITION								
FRAME								
ROOF								
MECH ROOM SHEET ROCK								
ROUGH PLUMBING								
ROUGH ELECTRIC								
INSULATION								
SHEET ROCK								
PAINT 1 COAT								
CABINETS								
TILE								
FINISH ELECTRIC								
HARDWOOD PATCH								
TRIM INTERIOR								
APPLIANCES								
VCT								
HARDWOOD								
FINISH PAINT								
BATH ACCESSORIES								
BLINDS								
PUNCHLIST								

06/28/2011

4011

Apartment #	Notes
Total # of Days	
UTILITY SHUT-OFF	
PRE DEMO	
ABATEMENT	
DEMOLITION	
FRAME	
ROOF	
MECH ROOM SHEET ROCK	
ROUGH PLUMBING	
ROUGH ELECTRIC	
INSULATION	
SHEET ROCK	
PAINT 1 COAT	
CABINETS	
TILE	
FINISH ELECTRIC	
HARDWOOD PATCH	
TRIM INTERIOR	
APPLIANCES	
VCT	
HARDWOOD	
FINISH PAINT	
BATH ACCESSORIES	

BLDG. 15

Bld 25 - Starts Sept 27

Bld 27 - Starts Sept 27

BLDG. 16

Apt#	Bld 25 - Starts Sept 27			Bld 27 - Starts Sept 27			BLDG. 16						
Notes	Apt#	104	87	101			Apt#	92	94	96	98	100	102
Notes	Notes	Clean Around # Jimmy					Notes						
Total days	Canadian Crew	2:44	2:44	2:44			Total days						
UTILITY SHUT-OFF	UTILITY SHUT-OFF	/	/	/	/	/	UTILITY SHUT-OFF	/	/	/	/	/	/
PRE DEMO	PRE DEMO	✓ Sept 28 Sept 28	✓ Sept 28 Sept 28	✓ Sept 28 Sept 28	✓ Sept 28 Sept 28	✓ Sept 28 Sept 28	PRE DEMO	/	/	/	/	/	/
ABATEMENT	ABATEMENT	✓ Sept 30 Oct 5	✓ Sept 30 Oct 5	✓ Sept 30 Oct 5	✓ Sept 30 Oct 5	✓ Sept 30 Oct 5	ABATEMENT	Sept 29	Sept 29	Sept 29	Sept 29	Sept 29	Sept 29
DEMOLITION	DEMOLITION	✓ Oct 11 Oct 15	✓ Oct 11 Oct 15	✓ Oct 11 Oct 15	✓ Oct 11 Oct 15	✓ Oct 11 Oct 15	DEMOLITION	/	/	/	/	/	/
FRAME	FRAME	✓ Oct 20 Oct 27	✓ Oct 20 Oct 27	✓ Oct 20 Oct 27	✓ Oct 20 Oct 27	✓ Oct 20 Oct 27	FRAME	/	/	/	/	/	/
ROOF	ROOF	N/A	N/A	N/A	N/A	N/A	ROOF	/	/	/	/	/	/
MECH ROOM SHEET ROCK	MECH ROOM SHEET ROCK	/	/	/	/	/	MECH ROOM SHEET ROCK	/	/	/	/	/	/
ROUGH PLUMBING	ROUGH PLUMBING	✓ Oct 22 Sept 10	✓ Oct 22 Sept 10	✓ Oct 22 Sept 10	✓ Oct 22 Sept 10	✓ Oct 22 Sept 10	ROUGH PLUMBING	/	/	/	/	/	/
ROUGH ELECTRIC	ROUGH ELECTRIC	✓ Sept 28 Sept 10	✓ Sept 28 Sept 10	✓ Sept 28 Sept 10	✓ Sept 28 Sept 10	✓ Sept 28 Sept 10	ROUGH ELECTRIC	/	/	/	/	/	/
INSULATION	INSULATION	✓ Sept 28 Sept 11	✓ Sept 28 Sept 11	✓ Sept 28 Sept 11	✓ Sept 28 Sept 11	✓ Sept 28 Sept 11	INSULATION	/	/	/	/	/	/
SHEET ROCK	SHEET ROCK	/	/	/	/	/	SHEET ROCK	/	/	/	/	/	/
PAINT 1 COAT	PAINT 1 COAT	/	/	/	/	/	PAINT 1 COAT	/	/	/	/	/	/
CABINETS	CABINETS	/	/	/	/	/	CABINETS	/	/	/	/	/	/
TILE	TILE	/	/	/	/	/	TILE	/	/	/	/	/	/
FINISH ELECTRIC	FINISH ELECTRIC	/	/	/	/	/	FINISH ELECTRIC	/	/	/	/	/	/
HARDWOOD PATCH	HARDWOOD PATCH	/	/	/	/	/	HARDWOOD PATCH	/	/	/	/	/	/
TRIM INTERIOR	TRIM INTERIOR	/	/	/	/	/	TRIM INTERIOR	/	/	/	/	/	/
APPLIANCES	APPLIANCES	/	/	/	/	/	APPLIANCES	/	/	/	/	/	/
VCT	VCT	/	/	/	/	/	VCT	/	/	/	/	/	/
HARDWOOD	HARDWOOD	/	/	/	/	/	HARDWOOD	/	/	/	/	/	/
PAINT BATH ACCESSORIES	FINISH PAINT BATH ACCESSORIES	/	/	/	/	/	FINISH PAINT BATH ACCESSORIES	/	/	/	/	/	/
BLINDS	BLINDS	/	/	/	/	/	BLINDS	/	/	/	/	/	/
PUNCHLIST	PUNCHLIST	/	/	/	/	/	PUNCHLIST	/	/	/	/	/	/

06/28/2011